Highlights - Hall of Fame Village Project Meeting - Oct. 21, 2016

Phase I of Tom Benson Stadium - \$27 million investment Phase II of om Benson Stadium - \$70 million investment

NO truck routes on Viola Parkway or Helen Place west of Clarendon Avenue

Construction Activities:

Phase II of Tom Benson Stadium – 11 Month Schedule:

- Multiple Shifts possibly three 8-hour shifts
- Completion of Excavation (end of November) Nail Wall (mid November) Upper and Lower foundations (December)
- Start of Underground Utilities(end of October) Structural Steel (mid November)

Youth Fields – Y2 – 6 Month Schedule – Starting November 2016 :

- 1 Shift 7:00am-4:00pm extended hours and weekends possible do not anticipate multiple shifts
- Complete site clearing and excavation review Impact of Wetlands Install a State-of-the-Art Underground Storm Water Management System under football practice filed (will alleviate some area wide flooding issues)
- Site demo and mass cut/fill(November) Utility work and field base prep(December) Complete 2 practice fields by May 1

Utilities

- Start Sanitary Sewer Upgrade Stadium Park (November) This is a benefit to neighborhood homes with a newer system in place
- Electric Upgrade benefits entire area
- Storm Water Improvements Improvement silted over channel in park Increase storm water capacity Mitigate/reduce local flooding conditions
- Drainage work on both Helen Place and 17th Street east of Clarendon Avenue

Upcoming Projects

- Hotel Start November 2016 Parking deck to start 6 months after Hotel Blake Avenue to close spring of 2017
- Center of Excellence Start early 2017

ODOT Study

• ½ million dollar study looking at the entire Hall of Fame area – Updates provided as they become available